



Structural & Ornamental Welding · Aluminum · Steel · Stainless

13796 SW 139 Ct, Miami, FL 33186 · (786) 804-9010 · [Email] · Lic. [License #]

CHANGE ORDER

Change Order No.: **JRG-CO-2026-001**

Date: **July 16, 2026**

Ref.: Proposal / Contract **JRG-2026-001**

CLIENT

[Client Name]

18398 131st Trail N
Jupiter Farms, FL

ORIGINAL CONTRACT

Structural aluminum replacement (Parts A & B) per
Proposal JRG-2026-001 dated July 2, 2026.
Original contract amount: **\$20,486.00**

1. DESCRIPTION OF CHANGE

Replace **one (1) additional V-configuration roof rafter section** in structural aluminum, beyond the two (2) sections included in the original contract — same specification throughout: two sloped members RT 3"x6"x3/16" 6061-T6 × 20'-0" with ±1'-0" eave cantilevers, concealed one-piece chevron ridge insert with stainless countersunk hardware, sealed end caps, finish to match existing timbers, and re-fastening of wood deck and metal roof panel (per contract drawings DWG-1 through DWG-4).

2. REASON FOR CHANGE

Owner requests the additional section to be replaced during the same mobilization, at the same unit rate as the original contract scope (\$9,146.00 ÷ 2 sections = \$4,573.00).

3. PRICE & SCHEDULE ADJUSTMENT

Item	Amount
One (1) additional aluminum V-rafter section — materials, fabrication, finish, labor & equipment	\$ 4,573.00
CHANGE ORDER TOTAL (added to contract)	\$ 4,573.00

Original contract: \$20,486.00	This change order: + \$4,573.00	New contract total: \$25,059.00
--	---	---

Schedule impact: **[+ 2–3 working days]**. Payment for this change order: due with the final balance upon completion and owner walkthrough.

4. CONDITIONS

- All other terms and conditions of Proposal/Contract JRG-2026-001 remain unchanged.
- Work described in this change order will not begin until this document is signed by the client.

JRG Welding Corp — Authorized Signature / Date

Client Approval — Signature / Date